

Fortuna Energy Inc. Tour  
9 23 09



Compressor site under construction, approximately 8 acres total



Drilling rig and drill cuttings being loaded



Cuttings storage and “stabilized” wellpad w/ tons of large crush r run



Well casing collar for fracking and drill bit.



Directional drill pipes and directional drill rig



Interior well casing, very heavy gage pipe casing capable of handling 10-12,000 lbs/in2



Site preparation for 16,000,000 gallon water storage pond (7-8 acres) on top of hill. Note farm across the road.



D9 dozer and wellheads ready for hydrofracing



Wellhead for ready for fracing and water storage tanks on site holding just some of the water needed



Water holding tanks and flat area where compressors will be staged (up to 35,000 HP) for fracking.



Gas "treatment" is minimal as gas is very clean, only needs dewatering and then sent to pipeline.